CIVIL TECH CONSULTANTS AND ENGINEERS

JAS-ANZ

TIME EXTENSION PROPOSAL

Sl.No	Item	Description	Remarks
1	Name of the Work	IMPROVEMENT TO DRAIN AT MEI LAYOUT AT BAGALAGUNTE IN WARD NO-14	
2	Estimate Cost	50.00 LAKH	
3	Work Code	A 0190	
4	Job Code	014-18-000019	
5	A.S No.	71	
6	T.S No	old→79 (New→01)	
7	Work Order/Agreement No	187	
8	Tender Premium	———	
9	Stipulated Time for completion of Work	90 days	
10	Targeted Monthly progress	———	
11	Progrees Achived Till date	———	
12	Reasons for Delay	ಕಾಮಗಾರಿ ಪ್ರಾರಂಭಿಸುವಲ್ಲಿ ವಿಳಂಬವಾಗಿದ್ದು BLOSSI ಪೈಪ್‌ಲೈನ್ ಗೆ ಕೆಲಸ ಪ್ರಗತಿಯಲ್ಲಿದ್ದು ಸಂಪೂರ್ಣಗೊಳಿಸಲು ಇನ್ನೂ ಅವಶ್ಯಕತೆ ಇರುವುದರಿಂದ ಮತ್ತು ಮಳೆಯಿಂದಾಗಿ ಕೆಲಸ ಪ್ರಗತಿಯಲ್ಲಿದ್ದು ಸಂಪೂರ್ಣಗೊಳಿಸಲು 60 days.	
13	Time Extension Requested		
14	Assistant Executive Engineer's Recommendation		
15	Executive Engineer's Recommendation	Recommended for Approval.	
16	Superintending Executive Engineer's Recommendation	———	
17	Chief Engineers Recommendation	———	
18	Time Extension Granted	———	
19	Conditions imposed if any	———	

Asst. Engineer,
Ward no. 14

Asst. Executive Engineer
Sub Division

Executive Engineer
EXECUTIVE ENGINEER
Bruhat Bangalore Mahanagara Palike,
Dasarahalli Division, Bangalore-57

Scanned by CamScanner